

Student Beneficiaries of PSU-Initiated Projects/Program under the Office of the Student and Alumni Affairs

Project/Program	Number of Beneficiaries		Status
1. Free Load assistance to students	Campus	No. of Beneficiaries	
	Alaminos City	116	Implemented
	Asingan	72	Implemented
	Bayambang	394	Implemented
	Binmaley	50	Implemented
	Infanta	96	Implemented
	Lingayen	252	Implemented
	San Carlos City	318	Implemented
	Sta Maria	120	Implemented
	Urdaneta City	237	Implemented
	TOTAL	1655	
2. Free Gadget to Students	Campus	No. of Beneficiaries	
	Alaminos City	15	Implemented
	Asingan	11	Implemented
	Bayambang	51	Implemented
	Binmaley	8	Implemented
	Infanta	10	Implemented
	Lingayen	63	Implemented
	San Carlos City	44	Implemented
	Sta Maria	12	Implemented
	Urdaneta City	29	Implemented
	TOTAL	243	
3. Career Talk and Job Fair	(university wide)	156	Implemented
4. Preferential admission of students who are members of PWD, Out-of-school Youth and members of Indigenous People	(university wide)	554	Implemented
5. Free Globe Wifi for students who won in different contests	(university wide)	35	Implemented

Prepared by:



CELESTE T. MERCADO





Director, Office of the Student and Alumni Affairs

Pangasinan State University
INFRASTRUCTURE PROJECTS As of 2021

	Name of Project	NTP	Target Date of Completion	Duration	AS OF SEPTEMBER	STATUS	Name of Contractor	ABC
	LINGAYEN							
	REPAIR OF ENGINEERING OFFICE	8-Nov-20	8-Mar-21	120 C.D.	100%	COMPLETED	GEORAVIN CONST.& SUPPLIES	1,000,000.00
	EXPANSION OF LEARNING RESOURCE CENTER (PHASE I)	9-Nov-20	9-Mar-21	120 C.D.	100%	COMPLETED	GEORAVIN CONST.& SUPPLIES	3,000,000.00
	REPAIR OF ELECTRICAL ROOM ADJACENT TO CONVENTION HALL	24-Jan-21	10-Mar-21	45 C.D.	100%	COMPLETED	SZCON BUILDERS INC.	300,000.00
	CONSTRUCTION OF GRAND LEGACY (PHASE II)	20-Feb-21	15-Feb-22	360 C.D.	63.85%	ONGOING	BRYLLE TRADING & CONSTRUCTION SUPPLIES	50,000,000.00
	CONSTRUCTION OF FIVE (5) STOREY HRM TRAINING CENTER & BUSINESS HOTEL (PHASE III) AT PSU LINGAYEN CAMPUS	6-Jul-21	1-Jul-22	360 C.D.	34.97%	ONGOING	BRYLLE TRADING & CONSTRUCTION SUPPLIES	50,000,000.00
	COMPLETION OF STUDENT ACTIVITY CENTER	6-Jul-21	4-Oct-21	90 C.D.	100%	COMPLETED	WM SALAYOG CONSTRUCTION & GEN.MERCHANDISING	1,500,000.00
	REPAIR / REPLACEMENT OF ROOFING OF HRMTC BLDG.	6-Jul-21	21-Feb-22	230 C.D.	51.04%	ONGOING	GOLDEN VISION CONSTRUCTION & SUPPLIES	5,000,000.00
	LAND IMPROVEMENT	6-Jul-21	4-Oct-21	90 C.D.	55.08%	ONGOING	ILS POWER ENGINEERING SERVICES AND SUPPLY	5,000,000.00
	EXPANSION OF LEARNING RESOURCE CENTER (PHASE II)	6-Jul-21	16-Feb-22	225 C.D.	15%	ONGOING	GOLDEN VISION CONSTRUCTION & SUPPLIES	2,914,768.68
	CONSTRUCTION OF DORMITORY					TO BE STARTED	SAMANTHA ENTERPRISES	10,000,000.00
	BAYAMBANG							
	REPAIR OF CAST BUILDING	1-Feb-21	13-Dec-21	315 C.D.	74%	ONGOING	LP LOQUIAO CONSTRUCTION & SUPPLY	7,000,000.00

ASINGAN							
CONTINUATION OF STUDENT ACTIVITY CENTER	9-Nov-20	7-Feb-21	90 C.D.	100%	COMPLETED	MIGHTYWAY CONSTRUCTION & SUPPLY	2,000,000.00
CONSTRUCTION OF DORMITORY	9-Nov-20	6-Aug-21	270 C.D.	100%	COMPLETED	MIGHTYWAY CONSTRUCTION & SUPPLY	6,000,000.00
RENOVATION OF BTLE CLASSROOM AND LABORATORY	6-Jul-21	3-Nov-21	120 C.D.	45%	ONGOING	ROCKWELL CONSTRUCTION	2,000,000.00
SAN CARLOS							
CONVERSION OF ACADEMIC CLASSROOMS TO HM HOT AND COLD CLASSROOM WITH FACULTY AND STORAGE ROOM	6-Jul-21	3-Nov-21	120 C.D.	95%	ONGOING	GEORAVIN CONSTRUCTION AND SUPPLIES	1,500,000.00
REPAIR/ REHABILITATION OF ROOFING OF ACADEMIC BUILDING	4-Jan-21	18-Feb-21	45 C.D.	100%	COMPLETED	JEROS CONSTRUCTION AND SUPPLY	500,000.00
SAN CARLOS							
REPAIR AND IMPROVEMENT OF TLE ROOMS AND KITCHEN	20-May-21	17-Sep-21	120 C.D.	100%	COMPLETED	JEROS CONSTRUCTION AND SUPPLY	800,000.00
ALAMINOS							
REPAIR/ REHABILITATION OF ACADEMIC BUILDING	23-Apr-21	4-Dec-21	225 C.D.	54.03%	ONGOING	BRYLLE TRADING & CONSTRUCTION SUPPLIES	5,000,000.00
RENOVATION OF LECTURE ROOM 3 INTO AVR	1-Mar-21	31-Mar-21	30 C.D.	100%	COMPLETED	BRYLLE TRADING & CONSTRUCTION SUPPLIES	300,000.00
STA. MARIA							
REPAIR AND REHABILITATION OF POULTRY	9-Nov-20	9-Mar-21	120 C.D.	100%	COMPLETED	KENWOOD CONSTRUCTION ENTERPRISES CORP.	1,700,000.00

LEGEND:

LOCATION OF PSU CAMPUS-	
ONGOING PROJECTS -	
COMPLETED PROJECTS-	
TO BE STARTED-	

PREPARED BY:

JENNY C. CALUGAY, M.Ed.
Engineering Assistant / PIMU

NOTED BY:

ENGR. ISAGANI M. VICTORIO, MPA
University Engineer