

PANGASINAN STATE UNIVERSITY  
 Lingayen Campus  
 Report on Government Projects/Programs/Activities  
 For the CY 2019- 2nd QUARTER (for the period of April 1, 2020 to June 30, 2020)

Agency/Address INFRASTRUCTURE	Project/Program/Activity Name	Location	Total Cost	Date Started	Original Contract Period (No. of Days)	Target Completion date per Contract	No. of Extensions	No. of days suspension order granted	Variation orders/ Change orders	Revised target completion date	Project Status		Remarks
											% of Completion	Total Cost Incurred to Date	
PSU URDANETA	Construction of Engineering Research Center Building at PSU Urdaneta Campus	Urdaneta, Pangasinan	39,466,436.01	September 14, 2018	360 cd	September 8, 2019	2	120 cd		January 9, 2020	70.00%	19,882,617.75	With 66 days delay (excluding ECCO)
PSU URDANETA	Road Construction and Repair	Urdaneta, Pangasinan	9,965,805.06	September 14, 2018	120 cd	January 12, 2019	2	300 cd		November 8, 2019	90.00%	7,396,692.06	with delay of 98 days (excluding ECCO)
PSU URDANETA	Construction of Activity Center	Urdaneta, Pangasinan	9,979,046.47	September 14, 2018	150 cd	February 19, 2019	1	300 cd	1	December 8, 2019	80.00%	2,959,378.00	with 115 days delay (excluding ECCO)
PSU LINGAYEN	Construction of Drainage system	Lingayen, Pangasinan	53,910,062.30	November 29, 2018	140 cd	April 18, 2019	8	215 CD		November 21, 2019	82.00%	23,271,986.40	with 44 days delayed and deducted liquidated damages from progress billings of P118,656.96
PSU LINGAYEN	Construction of Student Activity Center	Lingayen, Pangasinan	8,962,002.96	September 14, 2018	180 cd	March 19, 2019	13	180 cd		September 11, 2019	81.00%	6,265,253.92	Extended due to ECCO
PSU LINGAYEN	Construction of HRM Training Center and Business Hotel Phase 2	Lingayen, Pangasinan	46,814,974.33	November 12, 2018	540 cd	May 5, 2020	0	-		May 5, 2020	88.00%	39,758,347.66	with 149 days delay (excluding ECCO)
PSU LINGAYEN	Repair and Rehabilitation of MIS, Supply and Bookstore Offices	Lingayen, Pangasinan	3,991,819.65	December 20, 2018	180 cd	June 20, 2019	1	120 cd		October 18, 2019	98.00%	3,532,403.11	
PSU LINGAYEN	Construction of Motor Pool	Lingayen, Pangasinan	3,789,344.77	February 28, 2019	240 cd	October 26, 2019	0	-		October 26, 2019	100.00%	2,638,452.89	
PSU BAYAMBANG	Construction of Sports and Cultural Center Phase 2	Bayambang Pangasinan	19,943,888.14	September 20, 2019	360 cd	September 14, 2020	0	-		September 14, 2020	45.00%	2,991,583.27	

07/02/2020  
 [Signature]



Agency/Address	Project/Program/Activity Name	Location	Total Cost	Date Started	Original Contract Period (No. of Days)	Target Completion date per Contract	No. of Extensions	No. of days of suspension order granted	Variation orders/Change orders	Revised target completion date	Project Status		Remarks with approved time extension (see attached)
											% of Completion	Total Cost Incurred to Date	
PSU STA. MARIA	Repair and Rehabilitation of Academic Building	Sta. Maria, Pangasinan	4,970,032.95	June 14, 2019	240 cd	February 9, 2020	0	-	-	February 9, 2020	100.00%	4,970,032.95	
PSU INFANTA	Rehabilitation of Academic Building	Infanta, Pangasinan	3,984,786.41	September 20, 2019	180 cd	March 18, 2020	0	-	-	March 18, 2020	100.00%	3,173,468.98	
PROGRAMS													
ACTIVITIES													

Certified Correct as to Cost Incurred:

JEANILYN L. MILLANO  
Head, Accounting Unit

Certified Correct as to Completion:

ENGR. ISAAC M. VICTORIO  
University Engineer

Approved:

DEXTER R. BUTED  
SUC President IV



Republic of the Philippines  
**PANGASINAN STATE UNIVERSITY**  
Lingayen, Pangasinan

### STATUS OF EXTENSION & RESEARCH PROJECTS FOR C.Y. 2020

#### Extension

<b>Projects</b>	<b>Beneficiaries</b>	<b>Status of Implementation</b>
Distribution of Relief Goods to Taal Volcano Eruption Victims	Taal Volcano Eruption Victims	Completed
Distribution of Food Packs and Face Masks in the Town of Asingan, Pangasinan	Frontliners of Asingan, Pangasinan	Completed
Lecture and Monitoring of PSU ACC, LGU Alaminos on Hundred Islands Agrarian Reform cooperative – DAR-BARBD’s “Linking Smallholder farmers to Market” LinkSFarm Beneficiaries to Barangays Telbang, Alaminos City	Smallholder Farmers of Barangays Telbang, Alaminos City	Completed
Distribution of Food Packs in Infanta, Pangasinan	Frontliners of Infanta, Pangasinan	Completed
Distribution of Food Packs and Face Masks in the Town of Lingayen, Pangasinan	Frontliners of Lingayen, Pangasinan	Completed
Distribution of Food Packs, Face Masks and face Shields in the City of San Carlos, Pangasinan	Frontliners of San Carlos City, Pangasinan	Completed
Covid 19- Assistance and Distribution of snacks to the frontliners of the Adopted Barangays, Bolaney and Bisocol, Alaminos City, Pangasinan	Frontliners of Alaminos City	Completed
Distribution of Food Packs for Binmaley Frontliners	Frontliners of Binmaley, Pangasinan	Completed
Distribution of Food Packs for Bayambang Frontliners	Frontliners of Bayambang, Pangasinan	Completed
Distribution of Food Packs for Urdaneta Frontliners	Frontliners of Urdaneta, Pangasinan	Completed
Clean Up drive of NSTP and ROTC Students to Hundred Islands National Park	Hundred Islands National Park	Completed
Barangay Fora on PSU Nipa RDE Program	Nipa Farmers of Pangasinan	Completed
Barangay Fora on PSU Salt RDE Program	Salt-Makers of Pangasinan	Completed
Establishment of Village-Scale Bioethanol Production Facility for the Nipa Farmers of Lingayen, Pangasinan	Nipa Farmers of Bantayan, Lingayen	On-going



Republic of the Philippines  
**PANGASINAN STATE UNIVERSITY**  
 Lingayen, Pangasinan

OPLAN KARUNUNGAN: A Seminar-Workshop on the Preparation and Utilization of Computer-Based Instructional Materials in the 21st Century Teaching	High School and Elementary Teachers of Bayambang Pangasinan	On-going
Seminar on Empowering Nipa Palm Farmers through Marketing	Nipa Farmers of Central Pangasinan	On-going
COVID-19 Responses in Western Pangasinan	Residents of Western Pangasinan who were economically affected by the COVID-19 pandemic	On-going
COVID-19 Responses in Central Pangasinan	Residents of Central Pangasinan who were economically affected by the COVID-19 pandemic	On-going
COVID-19 Responses in Eastern Pangasinan	Residence of Eastern Pangasinan who were economically affected by the COVID-19 pandemic	On-going

### Research


Projects	Beneficiaries	Status of Implementation
Physiological Responses of Endemic and Alien Species of Bivalves to Increasing Turbidity under Laboratory Conditions	Bivalve Aquaculture Industry	Completed
Gender Mainstreaming in the Organizational Communication Policies and Practices of LGUs in Pangasinan I Schools Division	LGUs in Pangasinan I Schools Division	Completed
Profiling of Nipa and Salt Industry in Pangasinan	Nipa and Salt Industry in Pangasinan	On-going
Using Sea Salt in the Culture of Different Marine Organisms in Tanks	Salt and Aquaculture Industry	On-going
COVID-19 Pandemic: Impact, Mitigation and Adaptation of Nipa Farmers	Nipa Farmers in Central Pangasinan	On-going
Correlates of Compliance with the Covid19 Public Health Campaigns: Basis for School Health Policy Formulation	Residents of Pangasinan	On-going
Bioethanol Production Using Different Feedstock	Residents of Pangasinan	On-going
The shift Towards New Teaching Modality: Examining the Attitude and Technological Competence among Language Teachers Teaching Filipino	Teachers	On-going




Republic of the Philippines  
**PANGASINAN STATE UNIVERSITY**  
Lingayen, Pangasinan

Remote Sensing and Mapping of Nipa Palms Distribution in Pangasinan Using Satellite- and Drone-Based Methods	Nipa Farmers in Central Pangasinan	On-going
Identification of Pests and Diseases of Nipa in Pangasinan	Nipa Farmers in Central Pangasinan	On-going
Risk Assessment of Nipa Industry Stakeholders in Pangasinan: A Supply Chain Analysis	Nipa Farmers in Central Pangasinan	On-going
COVID-19 Epidemiology Health Protocols and Flexible Learning Modalities of HEIs in the Province of Pangasinan	Residents of Pangasinan	On-going
Readiness in Adaptation of New Normal in Academic Practices in State University and Colleges in Ilocos Region	SUCs in Region 1	On-going
Graduate Student's Activities to Counter Psychological Disturbances During Community Quarantine due to COVID-19 Pandemic	Graduate Students of PSU	On-going
Educator's Practices and Challenges in the Utilization of Technological Tools in Instructional Delivery durin COVID-19 Pandemic	Faculty of SUCs	On-going

Prepared by:

  
**FRANCIS ALBERT T. ARGENTE, M.Sc.**  
Director, Extension Services

  
**LARRY A. SANTOS**  
Director, Research and Development